

### F8941 - PRV Commissioning Check Sheet

#### **Document Details**

This document is only valid on the day it was printed.

Document Owner	Manager Capital Delivery
References	F8922 - PRV Commissioning Worksheet
	End to End Test Sheet

#### **Contents**

General	3
Vendor Verification	3
General	3
Mechanical	3
Factory Acceptance Testing (FAT)	4
Electrical, Instruments and Control (E, I & C)	4
Pre-commissioning	5
Preliminaries Checklist	5
Pre-commissioning Checklist	6
General	6
Network	6
Electrical, Instruments and Control (E, I & C)	6
Mechanical	8
Wet Testing	10
Commissioning Schedule	10
General	10
PRV Control Checks	10
Wet Testing Signoff	11
SAT / Performance Testing	12
SAT Schedule	12
General	12
PRV Control Checks	12
SAT Signoff	13



Document No: F8941 Revision No: 6 Last Review Date: 14/12/2022

Next Review Date: 14/12/2024

#### F8941 - PRV Commissioning Check Sheet

#### **General**

In using this document, due consideration of all other relevant Unitywater Standard Drawings and Unitywater Standard Specifications should be adhered to.

#### **Vendor Verification**

PROJECT TITLE:		FINANCE NO:	
General			Result / Init. / Date
Mechanical			
Valve test results have been reviewed and conform with applicable standards/specifications			ОК□
Flowmeter Calibration certificate received		ок 🗆	
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:



Last Review Date: 14/12/2022 Next Review Date: 14/12/2024

PROJE	PROJECT TITLE:		FINANCE NO:	
Factory Acceptance Testing (FAT)			Result / Init. / Date	
Electr	ical, Instruments ar	nd Control (E, I & C)		<u> </u>
Switc	hboards			
1.	Standard Switchboard	ufacturer has been provided wid Drawings (OR, if "Design and Is have been reviewed by Unity turer)	Construct", the 'For	ОК □
2.	The switchboard man switchboard wiring	ufacturer has undertaken a full	point-to-point test on all	ОК□
3.		ufacturer has provided evidenc o wiring drawings (each connec		ок□
4. Any changes, outcomes or additional detail resulting from FAT testing have been marked on the drawings with the highlighted test connections. Mark-ups include all available circuits, inputs, power supply voltages, labels, wire numbers, terminals etc. These marked-up drawings are labled 'FAT'.			ок 🗆	
5.	Cabinet and paintwor	k have been inspected for any	visual damage	ок 🗆
<ul> <li>6. The following is as per current drawings:</li> <li>Incomer arrangements</li> <li>Cable entry provisions</li> <li>Interlocking provisions</li> <li>Incomer protection (Fault current rating) and discrimination</li> </ul>			ОК 🗆	
7.	7. Switchboard rating nameplate is attached OK □			ок 🗆
8.	Switchboard Test Cer	tificate has been checked		ок □
9.	Software used during	FAT is available		ок □
10.	. Any deficiencies have	been recorded to a 'FAT punc	hlist register' and rectified	ок 🗆
Instru	mentation			
11.	. Calibration certificates	s have been received for instrur	nents	ок 🗆
Softw	are			
12.	. Software for Outstation	on Type is loaded		ок □
13.	. Software blocks have	been fat tested (if non standard	d)	ок □
CONSTRUCTOR				
Name:		Position:	Signature:	Date:
UNITY	WATER SIGNOFF			
Name:		Position:	Signature:	Date:



Document No: F8941 Revision No: 6 Last Review Date: 14/12/2022

Next Review Date: 14/12/2024

### F8941 - PRV Commissioning Check Sheet

## **Pre-commissioning**

PROJECT TITLE:			FINANCE NO:
Preliminaries Chec	klist		Result / Init. / Date
1. Check all commi	issioning personnel have been indu	cted to site	ок □
	ssments and SWMS have been pro and Commissioning activities	duced for all Pre-	ок 🗆
<ul> <li>3. The site is safe for commissioning works to commence. Safety requirements include: <ul> <li>Covers and grills installed and flush</li> <li>Davit mounting points certified</li> <li>Fall arest mounting points certified</li> <li>Handrails, fencing, gates and chains installed correctly</li> <li>Emergency procedures available</li> </ul> </li> </ul>			ОК 🗆
	ignage in place (PPE, Elecricity, SVelectric" marker bricks are installed a plicable	<u> </u>	ОК 🗆
5. 'As Constructed'	survey by licenced surveyor comp	lete	ОК 🗆
	Changes to any detail as shown on the 'For Construction' drawings noted on a set of 'For Construction' drawings and marked 'As Constructed		ОК□
	Current Unitywater Standard Drawings are on site (OR, if "Design and Construct", the 'For Construction' drawings have been reviewed by Unitywater)		ок□
8. All required civil	il works testing (ITPs) completed by Contracts Inspector		ок 🗆
	Operation and Maintenance Manuals have been received for Vendor supplied components and the Functional Specification is available		ок□
10. Electical supply	and metering available on site (if po	owered site)	ок 🗆
11. Pole / pillar term	ination method meets all requireme	ents	ок □
12. Check operation	of all locks on switchboards		ок □
<ul> <li>13. Test documentation for Mechanical equipment and Instrumentation has been received. These generally include:</li> <li>Factory test results</li> <li>Test compliance cetificates</li> <li>Instrument calibration certificates</li> <li>Warranty information</li> </ul>			ОК 🗆
14. FAT completed and critical punchlist items rectified			ок 🗆
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGN	NOFF		
Name:	Position:	Signature:	Date:



Last Review Date: 14/12/2022 Next Review Date: 14/12/2024

PROJECT TITLE:		FINANC	CE NO:	
Pre-	commissioning Checklist		Result / I	nit. / Date
Gene	eral			
1	Check Preliminaries Checklist completed and signed off		ок 🗆	
Netw	rork			
1	Check Commissioning Plan has been approved by Unitywater		ок □	
2	Advise Network Operations and Control Room of commencement of pre commissioning acivities and proposed timing of performance and SAT to		OK □	
3	Check Network Operations and Control Room are ready for performance testing and appropriate resources are availbale to assist	and SAT	ОК□	
4	Confirm Network Operations are aware of impact on downstream infrast	ructure	ок 🗆	
5	Advise Operations of proposed timing of performance and SAT testing (fload)	luctuating	ок 🗆	
6	Check sufficient water is available for testing		ок 🗆	
Elec	rical, Instruments and Control (E, I & C)			
Swit	chboards			
1	ENSURE SWITCHBOARD IS <u>NOT</u> ENERGISED		ок 🗆	
2	Check mains and earth cables are installed and connected		ок □	
3	Record the cable insulation resistance of the 3 phases	L1 L2 L3		ΜΩ ΜΩ ΜΩ
4	Record earth loop impedance			Ω
5	Check point-to-point phase continuity	R to L1 W to L2 B to L3	OK 🗆 OK 🗆	
6	Check Incomer protection set as per design		ок □	
7	Check all CT and other links are in place		ок 🗆	
8	Check correct glands have been utilised for cable entries		ок □	
9	Cable screens and earthing is as per design		ок 🗆	
1	Ensure switchboard main Incomer is turned OFF and tagged		ок 🗆	
1	Check Multiple Earth Neutral (MEN) connection		ок 🗆	
1	2. Turn on mains switch		ок 🗆	



13. ACKNOWLEDGE SWITCHBOARD IS NOW ENERGISED	ок 🗆
14. Check 3 phase voltages  AB  BC  CA	V v
Lighting and GPOs	
15. Check light circuit breaker conforms to electrical drawings	ок 🗆
16. GPO circuit breaker(s) conform to electrical drawings	ок 🗆
17. Check earth leakage circuit breaker has been tested and results are available	ок 🗆
18. Internal and external lights are connected and working	ок 🗆
19. Internal and external GPOs are connected and working	ок 🗆
Flowmeters	
20. Check calibration certificate has been received	ок□
21. Check mag flow head is connected to flowmeter converter	ок□
22. Check correct supply voltage available at converter	ок 🗆
23. Check analogue output is correctly connected to RTU and operating correctly	ок□
24. Check totaliser output is correctly connected to RTU and operating correctly	ок□
25. Check mechanical (vandal) and UV protection installed on external cable	ок□
Field Devices	
26. Check calibration of all analogue signals (including flow and pressure transmitters)	ок 🗆
27. Check setting of pressure and flow switches	ок 🗆
Radio	
<ol><li>Check radio feeder &amp; antenna installation and cable testing (antenna to radio) have been performed, and results certificate received</li></ol>	OK □
29. Check surge protection and fly lead is connected between antenna and radio	ок□
<ol> <li>Check Communications earthing kits and earthing are installed on feeder and Surge Diverter respectively</li> </ol>	ОК □
31. Record radio system information Trio ER45051A01-D0 Check & Verify Make & Model are correct Record Serial #	ОК 🗆
32. Check unit is powered with correct polarity and voltage 12V DC Supply	ок 🗆
33. Check radio is programmed to the correct channel  Record frequency	OK 🗆MHz



Last Review Date: 14/12/2022 Next Review Date: 14/12/2024

34. Check radio configuration including stream id serial paramaters are set correctly for the Outstation and record	OK
35. Check data radio diagnostics communication working correctly	ОК□
Remote Telemetry Units (RTU)	
36. Check unit is powered with correct polarity and voltage DC Supply(ies)	ок 🗆
37. Check the UPS battery is connected and charging	ок 🗆
38. Check communication is working	ок 🗆
39. Check I/O is operational and conforms with current drawings	ок 🗆
Control System	
40. Record type of control system installed (i.e. SCADAPack, MultiSmart, MT2-PC)	
41. Record controller information  Manufacturer  Model type  Serial no  Firmware rev  Software rev	
End to End Testing (by Unitywater)	
42. Notify control room of impending end-to-end test (minimum 5 days notice)	ок 🗆
43. Check end-to-end test sheet has been reviewed and approved by control room	ок 🗆
44. Complete End-to-End Test Sheet to verify communication to SCADA	ок 🗆
Mechanical	
General	
45. Check layout conforms with 'For Construction' piping drawings	ок 🗆
46. Undertake visual examination of installation and finish of all pipework, mechanical devices, valves and fittings	ОК 🗆
47. Check accuracy of tagging and labelling	ок 🗆
<ol> <li>Ensure pipework is free of debris capable of causing damage to mechanical equipment when flow commences</li> </ol>	ок 🗆
49. Check accessibility of access covers and equipment for operational and maintenence purposes	ОК□
50. Check equipment is guarded appropriately	ок 🗆
51. Check that all Vendor Manuals are available	ок 🗆



<ol><li>Check that manufacturers' requirements have been met (i.e. min. distance to nearest valve/bend, orientation, alignment, lubrication, preparation, priming etc.)</li></ol>			ок 🗆
53. Check instrumentation nozzles are provided in accordance with design (correct side of equipment e.g. US/DS)			ОК□
54. Check installation and	d operation of instrument isolati	on valves	ок 🗆
55. Check directional requ	uirements (i.e. valve direction)		ок 🗆
56. Check commissioning pressure transmitters or gauges on either side of control valve are operational			ОК□
Flowmeter			
57. Flowmeter calibration	ок □		
58. Check earthing straps are installed accross both flowmeter flanges, earthing rings and to earth as specified by the equipment manufacturer			ОК□
CONSTRUCTOR			
Name:	Name: Position: Signature:		
UNITYWATER SIGNOFF			
Name: Position: Signature:			Date:



### F8941 - PRV Commissioning Check Sheet

### **Wet Testing**

PROJECT TITLE:		FINANCE NO:	
Com	missioning Schedule	Result / Init. / Date	UW Witness / Initials
Gene	ral		
1.	Check Pre-commissioning Checklist completed and signed off	ОК□	
2.	Record Top of Slab RL (m) and distance from Top of Slab to each pressure transmitter in Commissioning Worksheet	ОК 🗆	
3.	Record distance from Top of Slab to control valve centreline in Commissioning Worksheet	ОК 🗆	
Fill a	nd Bleed Main		YES 🗆
4.	Calculate volume of water required to fill main	ОК□	
5.	Ensure sufficient source water available to fill main and perform operation test	ОК 🗆	
6.	Charge main and bleed air from main and PRV valve body	ОК □	
7.	Perform visual inspection of all piping, fittings and flanged joints for leakage	ок 🗆	
Alarn	n Level Settings		
8.	Confirm pressure indicated by the transmitter is reflective of the actual pressure	ОК 🗆	
9.	Confirm upstream and downstream pressure alarm level settings (low, low low, high and high high)	ОК 🗆	
PRV	Control Checks		
Press	sure Control (SCADA adjustable pressure setpoint)		YES 🗆
10	Check pressure controller (EPC) settings	ОК□	
11	. Set a pressure setpoint (downstream pressure to be maintained)	ОК 🗆	
12	2. Manually override downstream pressure value to value above pressure setpoint	ОК 🗆	
13	3. Open PRV isolation valves and close bypass valves	ОК□	
14	Confirm control valve closes (and confirm 'fail to meet setpoint' alarm is activated after time delay?)	ОК 🗆	
15	Manually override downstream pressure value to value below pressure setpoint	ОК 🗆	
16	i. Confirm control valve opens fully	ОК □	



17. Remove manual override on downstream pressure transmitter value					
18. Confirm valve operates to maintain pressure setpoint			ок 🗆		
<ol> <li>Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint</li> </ol>			ок□		
20. Confirm failure mode specification	(on loss of pressure signal and	loss of power) is as per	ок□		
Pressure Control (pilot co.	ntrolled pressure setpoint)				YES 🗆
21. Confirm pilot is set to	desired pressure setpoint		ок 🗆		
22. Open PRV isolation va	alves and close bypass valves		OK □		
23. Confirm valve operate	es to maintain pressure setpoin	t	ок 🗆		
24. Alter flowrate (upstrea maintain pressure set	am pressure conditions) and co point	nfirm valve operates to	ОК□		
Control Valve Position In	dicator				YES 🗆
25. Position indicator? OK □					
Opening/Closing Speed Control			YES 🗆		
26. Opening/closing speed control? OK □					
Manual Open/Close Bypass				YES 🗆	
27. Manual open/close bypass? OK □					
Other (project specific tes	sting)				YES 🗆
28.					
29.					
Wet Testing Signoff					
CONSTRUCTOR					
Name: Position: Signature: Date:					
UNITYWATER WITNESS					
Name: Position: Signature: Date:					
Name: Position: Signature: Date:		Date:			
Name: Position: Signature: Date:		Date:			



Document No: F8941 Revision No: 6 Last Review Date: 14/12/2022

Next Review Date: 14/12/2024

# **SAT / Performance Testing**

PROJECT TITLE:		FINANCE NO:
SAT	Schedule	Result / Init. / Date
Gener	al	
1.	Check Pre-commissioning Checklist completed and signed off	ок 🗆
2.	Record Top of Slab RL (m) and distance from Top of Slab to each pressure transmitter in Commissioning Worksheet	ок 🗆
3.	Record distance from Top of Slab to control valve centreline in Commissioning Worksheet	ОК□
PRV C	Control Checks	
Press	ure Control (SCADA adjustable pressure setpoint)	
4.	Check pressure controller (EPC) settings	ок 🗆
5.	Set a pressure setpoint (downstream pressure to be maintained)	ок 🗆
6.	Manually override downstream pressure value to value above pressure setpoint	ок 🗆
7.	Open PRV isolation valves and close bypass valves	ок 🗆
8.	Confirm control valve closes (and confirm 'fail to meet setpoint' alarm is activated after time delay?)	ок□
9.	Manually override downstream pressure value to value below pressure setpoint	ок 🗆
10	. Confirm control valve opens fully	ок □
11.	. Remove manual override on downstream pressure transmitter value	ок □
12.	. Confirm valve operates to maintain pressure setpoint	ок 🗆
13.	Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	ОК□
14.	. Confirm failure mode (on loss of pressure signal and loss of power) is as per specification	ОК□
Press	ure Control (pilot controlled pressure setpoint)	
15	. Confirm pilot is set to desired pressure setpoint	ок □
16	. Open PRV isolation valves and close bypass valves	OK 🗆
17.	. Confirm valve operates to maintain pressure setpoint	ок 🗆
18	Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	ОК□



Last Review Date: 14/12/2022 Next Review Date: 14/12/2024

Control Valve Position Indicator			
19. Position indicator?			ок 🗆
Opening/Closing Speed Control			
20. Opening/closing speed control?			ок 🗆
Manual Open/Close Bypass			
21. Manual open/close bypass?			ОК □
Other (project specific testing)			
22.			ок 🗆
23.			ок 🗆
SAT Signoff  To verify completion of all SAT items to the satisfaction of Stakeholders.			
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Commissioning)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Operations)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Electrical)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (SCADA)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Mechanical)			
Name:	Position:	Signature:	Date: