



Unitywater

Serving you today, investing in tomorrow.

F8941 - PRV Commissioning Check Sheet

F8941 - PRV Commissioning Check Sheet

Document Details

This document is only valid on the day it was printed.

Document Owner	Manager Infrastructure Solutions
References	F8922 - PRV Commissioning Worksheet End to End Test Sheet

Contents

- General 3**
- Vendor Verification 3**
 - General 3
 - Mechanical 3
 - Factory Acceptance Testing (FAT) 4
 - Electrical, Instruments and Control (E, I & C) 4
- Pre-commissioning 5**
 - Preliminaries Checklist 5
 - Pre-commissioning Checklist 6
 - General 6
 - Network 6
 - Electrical, Instruments and Control (E, I & C) 6
 - Mechanical 8
- Wet Testing 10**
 - Commissioning Schedule 10
 - General 10
 - PRV Control Checks 10
 - Wet Testing Signoff 11
- SAT / Performance Testing 12**
 - SAT Schedule 12
 - General 12
 - PRV Control Checks 12
 - SAT Signoff 13

F8941 - PRV Commissioning Check Sheet

General

In using this document, due consideration of all other relevant Unitywater Standard Drawings and Unitywater Standard Specifications should be adhered to.

Vendor Verification

PROJECT TITLE:			FINANCE NO:
General			Result / Init. / Date
Mechanical			
1. Valve test results have been reviewed and conform with applicable standards/specifications			OK <input type="checkbox"/>
2. Flowmeter Calibration certificate received			OK <input type="checkbox"/>
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8941 - PRV Commissioning Check Sheet

PROJECT TITLE:		FINANCE NO:	
Factory Acceptance Testing (FAT)		Result / Init. / Date	
Electrical, Instruments and Control (E, I & C)			
Switchboards			
1. The switchboard manufacturer has been provided with current Unitywater Standard Switchboard Drawings (OR, if "Design and Construct", the 'For Construction' drawings have been reviewed by Unitywater and provided to the switchboard manufacturer)		OK <input type="checkbox"/>	
2. The switchboard manufacturer has undertaken a full point-to-point test on all switchboard wiring		OK <input type="checkbox"/>	
3. The switchboard manufacturer has provided evidence of point-to-point testing in the form of marked up wiring drawings (each connection highlighted as tested)		OK <input type="checkbox"/>	
4. Any changes, outcomes or additional detail resulting from FAT testing have been marked on the drawings with the highlighted test connections. Mark-ups include all available circuits, inputs, power supply voltages, labels, wire numbers, terminals etc. These marked-up drawings are labeled 'FAT'.		OK <input type="checkbox"/>	
5. Cabinet and paintwork have been inspected for any visual damage		OK <input type="checkbox"/>	
6. The following is as per current drawings: <ul style="list-style-type: none"> Incomer arrangements Cable entry provisions Interlocking provisions Incomer protection (Fault current rating) and discrimination 		OK <input type="checkbox"/>	
7. Switchboard rating nameplate is attached		OK <input type="checkbox"/>	
8. Switchboard Test Certificate has been checked		OK <input type="checkbox"/>	
9. Software used during FAT is available		OK <input type="checkbox"/>	
10. Any deficiencies have been recorded to a 'FAT punchlist register' and rectified		OK <input type="checkbox"/>	
Instrumentation			
11. Calibration certificates have been received for instruments		OK <input type="checkbox"/>	
Software			
12. Software for Outstation Type is loaded		OK <input type="checkbox"/>	
13. Software blocks have been fat tested (if non standard)		OK <input type="checkbox"/>	
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8941 - PRV Commissioning Check Sheet

Pre-commissioning

PROJECT TITLE:		FINANCE NO:	
Preliminaries Checklist		Result / Init. / Date	
1. Check all commissioning personnel have been inducted to site		OK <input type="checkbox"/>	
2. Check risk assessments and SWMS have been produced for all Pre-commissioning and Commissioning activities		OK <input type="checkbox"/>	
3. The site is safe for commissioning works to commence. Safety requirements include: <ul style="list-style-type: none"> • Covers and grills installed and flush • Davit mounting points certified • Fall arrest mounting points certified • Handrails, fencing, gates and chains installed correctly • Emergency procedures available • Safety signage in place (PPE, Electricity, SWL, Danger etc.) 		OK <input type="checkbox"/>	
4. Check "danger electric" marker bricks are installed at ground level and painted yellow where applicable		OK <input type="checkbox"/>	
5. 'As Constructed' survey by licenced surveyor complete		OK <input type="checkbox"/>	
6. Changes to any detail as shown on the 'For Construction' drawings noted on a set of 'For Construction' drawings and marked 'As Constructed'		OK <input type="checkbox"/>	
7. Current Unitywater Standard Drawings are on site (OR, if "Design and Construct", the 'For Construction' drawings have been reviewed by Unitywater)		OK <input type="checkbox"/>	
8. All required civil works testing (ITPs) completed by Contracts Inspector		OK <input type="checkbox"/>	
9. Operation and Maintenance Manuals have been received for Vendor supplied components and the Functional Specification is available		OK <input type="checkbox"/>	
10. Electrical supply and metering available on site (if powered site)		OK <input type="checkbox"/>	
11. Pole / pillar termination method meets all requirements		OK <input type="checkbox"/>	
12. Check operation of all locks on switchboards		OK <input type="checkbox"/>	
13. Test documentation for Mechanical equipment and Instrumentation has been received. These generally include: <ul style="list-style-type: none"> • Factory test results • Test compliance certificates • Instrument calibration certificates • Warranty information 		OK <input type="checkbox"/>	
14. FAT completed and critical punchlist items rectified		OK <input type="checkbox"/>	
CONSTRUCTOR			
Name:		Position:	Signature:
UNITYWATER SIGNOFF			
Name:		Position:	Signature:
			Date:

F8941 - PRV Commissioning Check Sheet

PROJECT TITLE:	FINANCE NO:									
Pre-commissioning Checklist	Result / Init. / Date									
General										
1. Check Preliminaries Checklist completed and signed off	OK <input type="checkbox"/>									
Network										
1. Check Commissioning Plan has been approved by Unitywater	OK <input type="checkbox"/>									
2. Advise Network Operations and Control Room of commencement of pre-commissioning activities and proposed timing of performance and SAT testing	OK <input type="checkbox"/>									
3. Check Network Operations and Control Room are ready for performance and SAT testing and appropriate resources are available to assist	OK <input type="checkbox"/>									
4. Confirm Network Operations are aware of impact on downstream infrastructure	OK <input type="checkbox"/>									
5. Advise Operations of proposed timing of performance and SAT testing (fluctuating load)	OK <input type="checkbox"/>									
6. Check sufficient water is available for testing	OK <input type="checkbox"/>									
Electrical, Instruments and Control (E, I & C)										
Switchboards										
1. ENSURE SWITCHBOARD IS <u>NOT</u> ENERGISED	OK <input type="checkbox"/>									
2. Check mains and earth cables are installed and connected	OK <input type="checkbox"/>									
3. Record the cable insulation resistance of the 3 phases	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">L1</td> <td style="border-bottom: 1px solid black; width: 50px;"></td> <td style="text-align: right;">MΩ</td> </tr> <tr> <td style="text-align: right;">L2</td> <td style="border-bottom: 1px solid black;"></td> <td style="text-align: right;">MΩ</td> </tr> <tr> <td style="text-align: right;">L3</td> <td style="border-bottom: 1px solid black;"></td> <td style="text-align: right;">MΩ</td> </tr> </table>	L1		MΩ	L2		MΩ	L3		MΩ
L1		MΩ								
L2		MΩ								
L3		MΩ								
4. Record earth loop impedance	_____ Ω									
5. Check point-to-point phase continuity	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">R to L1</td> <td>OK <input type="checkbox"/></td> </tr> <tr> <td style="text-align: right;">W to L2</td> <td>OK <input type="checkbox"/></td> </tr> <tr> <td style="text-align: right;">B to L3</td> <td>OK <input type="checkbox"/></td> </tr> </table>	R to L1	OK <input type="checkbox"/>	W to L2	OK <input type="checkbox"/>	B to L3	OK <input type="checkbox"/>			
R to L1	OK <input type="checkbox"/>									
W to L2	OK <input type="checkbox"/>									
B to L3	OK <input type="checkbox"/>									
6. Check Incomer protection set as per design	OK <input type="checkbox"/>									
7. Check all CT and other links are in place	OK <input type="checkbox"/>									
8. Check correct glands have been utilised for cable entries	OK <input type="checkbox"/>									
9. Cable screens and earthing is as per design	OK <input type="checkbox"/>									
10. Ensure switchboard main Incomer is turned OFF and tagged	OK <input type="checkbox"/>									
11. Check Multiple Earth Neutral (MEN) connection	OK <input type="checkbox"/>									
12. Turn on mains switch	OK <input type="checkbox"/>									

F8941 - PRV Commissioning Check Sheet

34. Check radio configuration including stream id serial paramaters are set correctly for the Outstation and record	OK <input type="checkbox"/>

35. Check data radio diagnostics communication working correctly	OK <input type="checkbox"/>
Remote Telemetry Units (RTU)	
36. Check unit is powered with correct polarity and voltage DC Supply(ies)	OK <input type="checkbox"/>
37. Check the UPS battery is connected and charging	OK <input type="checkbox"/>
38. Check communication is working	OK <input type="checkbox"/>
39. Check I/O is operational and conforms with current drawings	OK <input type="checkbox"/>
Control System	
40. Record type of control system installed (i.e. SCADAPack, MultiSmart, MT2-PC)	_____
41. Record controller information	
Manufacturer	_____
Model type	_____
Serial no	_____
Firmware rev	_____
Software rev	_____
End to End Testing (by Unitywater)	
42. Notify control room of impending end-to-end test (minimum 5 days notice)	OK <input type="checkbox"/>
43. Check end-to-end test sheet has been reviewed and approved by control room	OK <input type="checkbox"/>
44. Complete End-to-End Test Sheet to verify communication to SCADA	OK <input type="checkbox"/>
Mechanical	
General	
45. Check layout conforms with 'For Construction' piping drawings	OK <input type="checkbox"/>
46. Undertake visual examination of installation and finish of all pipework, mechanical devices, valves and fittings	OK <input type="checkbox"/>
47. Check accuracy of tagging and labelling	OK <input type="checkbox"/>
48. Ensure pipework is free of debris capable of causing damage to mechanical equipment when flow commences	OK <input type="checkbox"/>
49. Check accessibility of access covers and equipment for operational and maintenance purposes	OK <input type="checkbox"/>
50. Check equipment is guarded appropriately	OK <input type="checkbox"/>
51. Check that all Vendor Manuals are available	OK <input type="checkbox"/>
52. Check that manufacturers' requirements have been met (i.e. min. distance to nearest valve/bend, orientation, alignment, lubrication, preparation, priming etc.)	OK <input type="checkbox"/>



F8941 - PRV Commissioning Check Sheet

53. Check instrumentation nozzles are provided in accordance with design (correct side of equipment e.g. US/DS)	OK <input type="checkbox"/>		
54. Check installation and operation of instrument isolation valves	OK <input type="checkbox"/>		
55. Check directional requirements (i.e. valve direction)	OK <input type="checkbox"/>		
56. Check commissioning pressure transmitters or gauges on either side of control valve are operational	OK <input type="checkbox"/>		
Flowmeter			
57. Flowmeter calibration certificate received	OK <input type="checkbox"/>		
58. Check earthing straps are installed across both flowmeter flanges, earthing rings and to earth as specified by the equipment manufacturer	OK <input type="checkbox"/>		
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8941 - PRV Commissioning Check Sheet

Wet Testing

PROJECT TITLE:	FINANCE NO:	
Commissioning Schedule	Result / Init. / Date	UW Witness / Initials
General		
1. Check Pre-commissioning Checklist completed and signed off	OK <input type="checkbox"/>	
2. Record Top of Slab RL (m) and distance from Top of Slab to each pressure transmitter in Commissioning Worksheet	OK <input type="checkbox"/>	
3. Record distance from Top of Slab to control valve centreline in Commissioning Worksheet	OK <input type="checkbox"/>	
Fill and Bleed Main		YES <input type="checkbox"/>
4. Calculate volume of water required to fill main	OK <input type="checkbox"/>	
5. Ensure sufficient source water available to fill main and perform operation test	OK <input type="checkbox"/>	
6. Charge main and bleed air from main and PRV valve body	OK <input type="checkbox"/>	
7. Perform visual inspection of all piping, fittings and flanged joints for leakage	OK <input type="checkbox"/>	
Alarm Level Settings		
8. Confirm pressure indicated by the transmitter is reflective of the actual pressure	OK <input type="checkbox"/>	
9. Confirm upstream and downstream pressure alarm level settings (low, low low, high and high high)	OK <input type="checkbox"/>	
PRV Control Checks		
Pressure Control (SCADA adjustable pressure setpoint)		YES <input type="checkbox"/>
10. Check pressure controller (EPC) settings	OK <input type="checkbox"/>	
11. Set a pressure setpoint (downstream pressure to be maintained)	OK <input type="checkbox"/>	
12. Manually override downstream pressure value to value above pressure setpoint	OK <input type="checkbox"/>	
13. Open PRV isolation valves and close bypass valves	OK <input type="checkbox"/>	
14. Confirm control valve closes (and confirm 'fail to meet setpoint' alarm is activated after time delay?)	OK <input type="checkbox"/>	
15. Manually override downstream pressure value to value below pressure setpoint	OK <input type="checkbox"/>	
16. Confirm control valve opens fully	OK <input type="checkbox"/>	
17. Remove manual override on downstream pressure transmitter value	OK <input type="checkbox"/>	



F8941 - PRV Commissioning Check Sheet

18. Confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>	
19. Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>	
20. Confirm failure mode (on loss of pressure signal and loss of power) is as per specification	OK <input type="checkbox"/>	
Pressure Control (pilot controlled pressure setpoint)		YES <input type="checkbox"/>
21. Confirm pilot is set to desired pressure setpoint	OK <input type="checkbox"/>	
22. Open PRV isolation valves and close bypass valves	OK <input type="checkbox"/>	
23. Confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>	
24. Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>	
Control Valve Position Indicator		YES <input type="checkbox"/>
25. Position indicator?	OK <input type="checkbox"/>	
Opening/Closing Speed Control		YES <input type="checkbox"/>
26. Opening/closing speed control?	OK <input type="checkbox"/>	
Manual Open/Close Bypass		YES <input type="checkbox"/>
27. Manual open/close bypass?	OK <input type="checkbox"/>	
Other (project specific testing)		YES <input type="checkbox"/>
28.		
29.		
Wet Testing Signoff		
CONSTRUCTOR		
Name:	Position:	Signature:
UNITYWATER WITNESS		
Name:	Position:	Signature:
Name:	Position:	Signature:
Name:	Position:	Signature:

F8941 - PRV Commissioning Check Sheet

SAT / Performance Testing

PROJECT TITLE:	FINANCE NO:
SAT Schedule	Result / Init. / Date
General	
1. Check Pre-commissioning Checklist completed and signed off	OK <input type="checkbox"/>
2. Record Top of Slab RL (m) and distance from Top of Slab to each pressure transmitter in Commissioning Worksheet	OK <input type="checkbox"/>
3. Record distance from Top of Slab to control valve centreline in Commissioning Worksheet	OK <input type="checkbox"/>
PRV Control Checks	
<i>Pressure Control (SCADA adjustable pressure setpoint)</i>	
4. Check pressure controller (EPC) settings	OK <input type="checkbox"/>
5. Set a pressure setpoint (downstream pressure to be maintained)	OK <input type="checkbox"/>
6. Manually override downstream pressure value to value above pressure setpoint	OK <input type="checkbox"/>
7. Open PRV isolation valves and close bypass valves	OK <input type="checkbox"/>
8. Confirm control valve closes (and confirm 'fail to meet setpoint' alarm is activated after time delay?)	OK <input type="checkbox"/>
9. Manually override downstream pressure value to value below pressure setpoint	OK <input type="checkbox"/>
10. Confirm control valve opens fully	OK <input type="checkbox"/>
11. Remove manual override on downstream pressure transmitter value	OK <input type="checkbox"/>
12. Confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>
13. Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>
14. Confirm failure mode (on loss of pressure signal and loss of power) is as per specification	OK <input type="checkbox"/>
<i>Pressure Control (pilot controlled pressure setpoint)</i>	
15. Confirm pilot is set to desired pressure setpoint	OK <input type="checkbox"/>
16. Open PRV isolation valves and close bypass valves	OK <input type="checkbox"/>
17. Confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>
18. Alter flowrate (upstream pressure conditions) and confirm valve operates to maintain pressure setpoint	OK <input type="checkbox"/>

F8941 - PRV Commissioning Check Sheet

Control Valve Position Indicator			
19. Position indicator?		OK <input type="checkbox"/>	
Opening/Closing Speed Control			
20. Opening/closing speed control?		OK <input type="checkbox"/>	
Manual Open/Close Bypass			
21. Manual open/close bypass?		OK <input type="checkbox"/>	
Other (project specific testing)			
22.		OK <input type="checkbox"/>	
23.		OK <input type="checkbox"/>	
SAT Signoff			
To verify completion of all SAT items to the satisfaction of Stakeholders.			
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Commissioning)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Operations)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Electrical)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (SCADA)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Mechanical)			
Name:	Position:	Signature:	Date: