

CCTV Review Check Sheet

Development: _____

Unitywater Network Works Reference Number: _____

Company Name - Contractor: _____

Company Name - Consultant: _____

CCTV Date(s): _____

Contact Name – Contractor: _____

Contact Name – RPEQ: _____

	Contractor			RPEQ		
	Yes	No	N/A	Yes	No	N/A
Have all mains, maintenance structures and junctions been fully constructed prior to CCTV inspection						
Have all cut ends of pipes been cut straight and cleanly and installed as per manufacturers recommendations without damage						
Have all mains, maintenance structures and junctions been thoroughly cleaned prior to CCTV inspection						
Have all mains, maintenance structures and junctions had CCTV inspections completed (provide marked up layout plan) and have all lines and structures been correctly titled						
Was the camera calibrated in accordance with WSA 05						
Did the CCTV operator have correct qualifications in accordance with WSA 05						
Is all footage clear and in focus						
Was the camera positioned in accordance with WSA 05						
Was the camera speed in accordance with WSA 05						
Was the measurement of linear distance shown on the footage in accordance with WSA 05						
Did all inspections start and end within maintenance structures (at centre) where maintenance structures are applicable						
Were all maintenance structures fully scanned in accordance with the SEQ D&C Code						
Were all joints including pipe/structure interfaces inspected using 360-degree pan in accordance with the SEQ D&C Code						
Have photographs been provided in accordance with WSA 05						
Has sandwich wall pipe been installed within the new works						
Have all defects found been noted on the footage and in the report in accordance with the WSA 05 (refer to table F5 and F6 of WSA 05 and the Appendix of the CCTV Review Technical Specification)						
Have rocker pipe lengths/distances been provided on the CCTV and are the lengths within tolerance in accordance with WSA 05 (Not applicable for PE Nusewer)						
Have all changes in horizontal or vertical direction been noted on the footage and in the report in accordance with the SEQ D&C Code						
Have inclination reports been provided for all lines in accordance with WSA 05						
Is a digital copy of the footage and a hardcopy copy of the report available for submission to Unitywater in accordance with the SEQ D&C Code						
Have all defects found been rectified and has new CCTV and tests been redone, reviewed and submitted accordingly – No defects remain						
Have the CCTV footage and reports been reviewed by the contractor and the RPEQ and completed in accordance with the SEQ D&C Code requirements						

CONTRACTOR COMMENTS:

SIGNATURE OF REVIEWING CONTRACTOR:

DATE:

RPEQ COMMENTS:

I CONFIRM I HAVE REVIEWED THE CCTV FOOTAGE AND REPORT IN ACCORDANCE WITH THE SEQ D&C CODE AND THE CONDUIT INSPECTION REPORTING CODE WSA05. I AM SATISFIED THAT THE WORK DOES NOT INCLUDE ANY DEFECTS AND HAS BEEN CONSTRUCTED IN ACCORDANCE WITH THE SEQ D&C CODE.

SIGNATURE OF REVIEWING RPEQ:

RPEQ Number:

Date:
